



Load Testing, Inspection & Rigging
608 Hangar Drive • New Iberia, LA 70560
Phone (337) 365-1022 • Fax (337) 365-1024
Toll Free (877) 246-3905

NDT FIELD INSPECTION REPORT

Customer: National Welding Supply Job. #: _____
Ordered By: _____ Date: 06 JAN 11
RIG/OCS-G: _____ Specification: BS EN 12079
 DNV 2.7-1
P.O. #: _____ OTHER _____

Magnetic Particle (MT)

Dye Penetrant (PT)

Procedure Used MT-P-003 REV 02
Wet X Dry _____ Cont _____
AC X DC _____ Residual _____
Yoke# 4726 Demagnetized Yes No
Coil# _____
UV Lamp Intensity _____ UW/CM2 W/L Intensity 195 fc
Bath Strength 1.8 % 100 ML Tube
White Contrast Batch # 6313E10
Particle Batch # 15943

Procedure Used _____ REV _____
W/L Intensity _____ FC
Developer BATCH#
Dye BATCH#

Visual Inspection (VT)

Procedure Used VT-P-001 REV 02
W/L Intensity 195 FC

ITEM DESCRIPTION 12 Bottle Rack SERIAL # 1011

3'6" L x 2'8" W x 6' H

Load Test - 5900
MT & VT - Accepted

MT on all critical connecting padeye welds (load path)
VT on all visible structure

Jermaine Stone
ASNT / TC — IA LEVEL II INSPECTOR



Load Testing, Inspection and Rigging

608 Hangar Drive
NEW IBERIA, LA 70560
Phone: (337) 365-8856
Fax: (337) 365-8874

www.integricert.com

126 Common Court
Houma, LA 70360
Phone: (985) 868-6355
Fax: (985) 868-6356

Certification of Thorough Inspection / Examination
And / Or Load Test Report

Table with 4 columns: Bill to, Certificate Number, Field Ticket#, Job Number, Owner / Manufacturer, Equipment Serial Number, PO Number, Certificate Date.

DESCRIPTION OF EQUIPMENT TESTED

12 BOTTLE RACK 3'6"L X 2'8"W X 6'H

Description of Test(s) Performed

LOAD TEST/MAGNETIC PARTICLE INSPECTION/VISUAL INSPECTION

FULL INTEGRITY LOAD TEST & NDT INSPECTION
4 PADEYES ; 1 ON EACH TOP SIDE CORNER
4 PT PULL @ 45 DEGREE ANGLE

Table with 3 columns: Tare Weight, SWL/Payload, Max Gross Weight, Proof Load Applied, Load Tested By, Load Testing Unit, NDT Procedure Used, NDE Ticket Number, Inspected by ASNT Level II.

Load test has been verified by means of COMPRESSION LOAD CELL bearing S/N: 1305833/1305834
This unit was last calibrated on 11/11/10

The equipment described above has been thoroughly Inspected and/or Load Tested as specified by qualified IntegriCert personnel per IntegriCert, LLC. written Practice and Procedures(LT-P-001 REV 01, BSEN 12079 DNV 2.71, AWS D1.1). IntegriCert Inspectors are qualified to ASNT-TC-1A Level II as a minimum.

Attested to by: [Signature] Date 1/06/11